



## ***STORES-TO-SHORES*** **PHASE II - HALL STREET PROJECT** **UPDATE #2**

**October 6, 2017**

### **Phase II Hall Street Stores to Shores Project – Week of October 2nd**

City crews have been engaged in removing and stockpiling paving stones from around the Gazebo area in the Hall Street Parking Lot to prepare the area for excavation work that will be done by the Contractor in the week of October 9<sup>th</sup>.

The Contractor has reported that due to a delay in the delivery of a pre-cast concrete storm water outfall, excavation works that had been planned for the week of October 2<sup>nd</sup> have been delayed. The Contractor has indicated that starting in the week of October 9<sup>th</sup>, excavation and the subsequent relocation of a fire hydrant located adjacent to the Marina access will proceed. Due to the construction, access to the Marina will be disrupted to vehicular traffic and it is anticipated that there will be periods where pedestrian access will be limited. Vehicles that require unfettered access to and from the Marina Parking Area are strongly encouraged to park on Lakeside Drive during the installation period. The Contractor has indicated that Pedestrian access to the Marina will remain accessible.

The Contractor has also indicated that the survey lay out work to prepare for the pre-cast outfall and storm water piping will be starting Wednesday October 11<sup>th</sup>. The Public is reminded that as this work progresses that parking in the west side of the Hall Street Parking Lot will become progressively limited as this work proceeds. Persons currently utilizing this parking are encouraged to find alternate parking on Lakeside Drive.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.

Ongoing project updates will be available on the City's webpage and via Facebook as the project proceeds.