



STORES-TO-SHORES **PHASE II - HALL STREET PROJECT** **UPDATE #12**

January 12, 2018

Stores-To-Shores Hall Street Project Update – Week of January 15th to January 19th

Due to the inclement weather experienced earlier this week, work that had previously been scheduled for the week of January 8 to 12th will be proceeding into the weekend. The contractor is currently installing sanitary / sewer infrastructure from the north side of the intersection at Hall and Lakeside and will be extending the sewer through the intersection to a new sanitary sewer manhole during the weekend. While it is the intention of the Contractor to have this work completed this weekend, there could be some clean-up activities occurring on Monday that could still have some impact to the traffic flow in the area. Motorists are requested to follow the directional signage and observe the directions provided by the onsite traffic control flaggers.

When the work in the intersection is complete, the contractor will be returning to work in the parking area by the Prestige during the week of January 15th to 19th. It is not believed this work will result in a disruption to the intersection of Hall Street and Lakeside Drive during the remainder of the week.

Depending on the progress made next week by the contractor, it has been projected that during the week of January 22nd that work on the storm water system will proceed into the intersection and closures similar to those observed during the week of January 8th to 13th, will be necessary in order for storm sewer work to proceed.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public Remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.