



## ***STORES-TO-SHORES*** **PHASE II - HALL STREET PROJECT** **UPDATE #15**

**February 2, 2018**

**Stores-To-Shores Hall Street Project Update – Week of February 5 – 9, 2018**

Due to the heavy amount of precipitation received early in the week, the contractor was delayed in his activity. The contractor is currently working on lowering an existing water main as well as instilling tees and valves.

Works planned for the week of February 5<sup>th</sup> to February 9<sup>th</sup> include the installation of water infrastructure and the instillation of a sanitary service in the City parking lot. This work is being done to make room for the instillation of large storm water infrastructure. Some water shut-offs may be necessary for short durations during the water infrastructure works. The Contractor will supply advanced notice to all effected parties prior to shutting off water if the shut off becomes necessary.

Road restrictions are not anticipated during the coming week. However, due to the heavy precipitation we have been experiencing, the temporary gravel surface at the Lakeside and Hall Street intersection is prone to potholes and rough surfaces. Please drive slowly through this area and follow all the traffic control signs that are in place.

Vehicle and pedestrian access to the boat houses will be maintained throughout the week and access for pedestrians and vehicles will remain to the north of the gazebo. Please go slow and use caution in this area.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.