



STORES-TO-SHORES **PHASE II - HALL STREET PROJECT** **UPDATE #21**

April 13, 2018

Stores-To-Shores Hall Street Project Update – Week of April 16 – 20, 2018

With low lake levels this time of year, the Hall Street contractor is making considerable progress installing concrete retaining walls and steps along the foreshore west of the Prestige Lakeside Resort. The focus for the upcoming week is to complete as much of the concrete work as possible along the foreshore before the lake level rises. Another priority for the week is to improve the Cedar Street bypass/detour route in preparation for accommodating increased traffic flow.

Major road restrictions or closures are not anticipated during the coming week; however, motorists are still requested to follow all traffic control signs and the direction provided by flaggers, as the contractor will be working sporadically in the 100 block of Hall Street in preparation for upcoming major works. Due to the recent wet weather and prior excavation work, the gravel surface at the intersection of Lakeside and Hall Street is likely to become rutted and potholed, so motorists are requested to please drive slowly in this area.

Vehicle and pedestrian access to the boat houses will be maintained throughout the week and access will remain to the south of the gazebo. Please go slow and use caution in this area.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.