



STORES-TO-SHORES **PHASE II - HALL STREET PROJECT** **UPDATE #14**

January 26, 2018

Stores-To-Shores Hall Street Project Update – Week of January 29 – February 2, 2018

With a significant amount of snowfall and wet weather, progress on-site was slowed this past week. Despite the weather, the construction crew focused their efforts on installation of two large storm manhole bases located immediately north of the Lakeside Drive and Hall Street intersection.

Works planned for the week of January 29- February 2 include the continued installation of these storm manholes, installation of associated large storm mains, and the installation of additional sanitary sewer and water main infrastructure in the parking lot area.

Road Restrictions are not anticipated during the coming week. However, motorists are still requested to follow all traffic control signs and the direction provided by flaggers (if present). Due to the wet weather and prior excavation work, the intersection of the Lakeside and Hall Street intersection is a temporary gravel surface. It is identified that this gravel surface is likely to become rutted/potholed, so motorists are requested to please drive slowly in this area.

Due to the work being done with the water main infrastructure, some short localized shut-offs may be needed to make the necessary connections. These disruptions would be localized and the contractor will supply advanced notice to affected service locations prior to any required shut-offs.

Vehicle and pedestrian access to the boat houses will be maintained throughout the week and access for pedestrians and vehicles will remain to the north of the gazebo. Please go slow and use caution in this area.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.