



STORES-TO-SHORES **PHASE II - HALL STREET PROJECT** **UPDATE #16**

February 9, 2018

Stores-To-Shores Hall Street Project Update – Week of February 12-16, 2018

Last week the contractor lowered a water main to allow for the installation of two parallel 900mm diameter storm water mains. In order to facilitate this work, a temporary overland water bypass was installed and used to provide water to local businesses while the water main was taken out of service and lowered. After the water main had been re-installed the two parallel storm mains were installed.

Works planned for the week of February 12th to 16th will occur within the City parking lot area near the Prestige. It is not believed that traffic flow will be constrained in the intersection of Lakeside and Hall during this period. Due to the temporary gravel surface in the intersection, drivers and pedestrians should be mindful of the uneven surface and proceed cautiously through the area.

Vehicle and pedestrian access to the boat houses will remain to the north of the gazebo. Please go slow and use caution in this area.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.